

## Rapport Résumé

### Données Générales

Agence d' Exécution (EA):	CENTRAL HOUSING PLANNING AUTHORITY
Secteur:	URBAN DEVELOPMENT AND HOUSING-HOUSING
Numéro(s) de Prêt(s):	2102/BL-GY
Étape:	Approved
Type d' Opération:	INV - Investissement
Opération(s) Connexe(s):	GY-P1007, GY-T1059
Sous-Type de l'Opération:	ESP - Specific Investment Operation

### Fonds Disponibles (US\$)

Montant Courant Approuvé:	27.900.000,00
Montant Décaissé à ce Jour:	17.813.387,80
% Décaissé:	63,85
Solde:	10.086.612,20

### Coût Total et Source de Financement

Initial BID:	27.900.000,00
Courant BID:	27.900.000,00
Pari Passu:	100,00
Cofinancement/Pays:	
Estimation Initiale:	27.900.000,00
Période d'Amortissement (mois):	288

### Catégorie d'Impact Environnemental et Social du Projet

Catégorie d'Impact Environnemental et Social du Projet: B


### Reformulation

( ) Les objectifs du projet ont-ils été reformulés?


### Validation

Validé par le Chef de Division:


Validé par le Représentant:




Progrès des Décaissements Planifiés (LMS)



Catégories des Dépenses des Fonds BID



**Progrès Cumulé à 2012**



## Résultats

**Résultat:** Access to housing improved

Indicateur	Unité de Mesure	Ligne de Base	Année Ligne de Base		2013	Fin du Projet
Low income families occupy dwellings that at least meet the following minimum standards: 312 sq.ft. with septic tank, water, power connection, and located on land with access.	dwellings	3,880.00	2008	P A	13,580.00	13,580.00

**Produites: Progrès Physique et Financier Annuel 2012**

Description	Unité de Mesure	Physique				Financier			
		Planifié	Réel	Unités Cumulées	Unités FDP	Planifié	Réel	Coûts Cumulées	Coûts FDP
<b>Comp. I New sites with services that consolidated existing housing schemes and that upgraded squatter areas developed. The execution of the plans is related to the site's upgrading.</b>									
Lots serviced with effective drainage, water, and electrical connections.	Lots	2.857,00	744,00		8.467,00	3.000.000,00	1.372.000,00		19.300.000,00
Core houses built	Hogares	100,00	35,00		400,00	1.000.000,00	301.000,00		2.200.000,00
Lots in selected squatter settlement upgraded, including paving of access street, drainage, septic tanks, and water supply	Hogares	550,00			973,00	122.781,00	85.000,00		3.300.000,00
Subsidies for core houses handed over to female headed households	subsidies		29,00				87.000,00		
<b>Comp. II Pilots that attended issues of affordability and sustainability implemented</b>									
Subsidy executed on Incremental housing	Subsidies	150,00	110,00		400,00	100.000,00	49.000,00		400.000,00
Subsidies for incremental housing disbursed to female headed households	Subsidies		51,00				56.000,00		
Subsidies executed for hinterland (houses and roof)	Subsidies		2,00		200,00		69.000,00		1.000.000,00
<b>Comp. III Central Housing &amp; Planning Authority Strengthened (CH&amp;PA)</b>									
CH&PA Strengthened (MIS Upgraded, Housing Policy designed, Strategic planning developed, CH&PA regional housing offices strengthened).	Office				1,00	95.695,00	115.000,00		430.000,00
Program Management & Evaluation	N/A					173.286,94	22.000,00		470.000,00
<b>Financial Expenses</b>									
FIV ("Fondo de Inspección y Vigilancia") (1%) & Interest (2%)	N/A					53.000,00			265.000,00
<b>TOTAL</b>						<b>4.544.762,94</b>	<b>2.156.000,00</b>		<b>27.365.000,00</b>